# **ARGYLL AND BUTE COUNCIL**

# MAKI

**ARGYLL AND BUTE COUNCIL** 

MAKI AREA COMMITTEE

DEVELOPMENT & INFRASTRUCTURE SERVICES

6 APRIL 2016

**CAMPBELTOWN CHORD** 

in Argyll and Bute, Campbeltown's capital funding allocation was £6.50 million. It was agreed that the projects be delivered in the context of the programme objectives for each town as outlined in the original Outline Business Cases.

- 4.2 In addition to the above capital allocation, Campbeltown CHORD received a revenue allocation of £301,200.
- 4.3 The Tables below outlines how the Campbeltown CHORD monies were to be spent:

## Table 1 CN01 - Campbeltown Townscape Heritage Initiative

WHAT:	•	to generate improvements to Campbeltown's heritage and	
		conservation sites, renewing and restoring historic buildings.	

Table 2 CN02 - Campbeltown Berthing Facility

 WHAT: • the development of improved berthing facilities in Campbeltown Loch, to position the facility for 5000076 226.7208 0 TD (to)Tj9tow

- 4.5.3 Visiting boat numbers are up and the operator is recording footfall to supply figures when the time comes for the wider regeneration programme to be evaluated. He is recording where possible number of boats, persons per boat, and extension of stays.
- 4.5.4 The facility is actively being marketed for next year and has had many positive reviews for this year. The operator will liaise with other initiatives in the town and wider area to ensure visitor numbers are grown from the marine tourism sector and that footfall in the town continues to grow.
- 4.5.5 A report on the successful operation of the facility and future marketing plans will be presented to members in due course.
- 4.5.ae9uasectro24 Td (facilityTj j ( 40 Td (othfinamTj -402.498utu ( )Tj 36.01199722 0 TD (and)TTj )

Total project cost	£1,479,127		£1,479,127
Budget balance remaining			£313,123

4.6 **Overall Campbeltown CHORD Budget Position**. The table below lists all of the projects and outlines the status of the Capital funding allocation of £6.62 million.

Campbeltown CHORD Budget Position at 08 January 2016					
Projects	Budget	Spend	Balance		
_	£6,620,000				
THI match-funding		300,000			
Town Hall - SKDT capital		300,000			
Town Hall - SKDT Development		30,000			
50-52 Main St/2 Cross St - Legals		12,000			
CARS Round 2		500,000			
Berthing Facility		1,479,127			
All Weather Pitch		494,000			
Kinloch Road		2,222,489			
Town Centre Manager		44,759			
Kin. Renewables Hub		1,000,000			
Total Budget Position	£6,620,000	£6,382,375	£237,625		
Contribution to Cinema		40,000	£197,625		

4.6.1 The table above shows that there is £197,625 from the Campbeltown CHORD capital funds still to be committed/ approved. The above financial summary has been reviewed and signed off by the Council's Financial Manager.

## 5.0 CONCLUSION

The projects have received positive feedback from businesses and local residents, and visitors have increasingly used the new berthing facility.

Following council instruction on how unallocated CHORD funds are to be treated, officers will present suitable projects to members for consideration potentially in June 2016.

# 6.0 IMPLICATIONS

6.6

6.1 POLICY	The delivery of the CHORD programme fits with the Council's Corporate Plan, Single Outcome Agreement and approved Development Plan policy for town centre regeneration. The economic outcomes from these projects will contribute to the Government's Economic Strategy.
6.2 FINANCIAL	The funding has been allocated to progress the Campbeltown CHORD Projects.
6.3 LEGAL	Each of the CHORD projects require differing levels of legal resources to ensure their timely delivery. Resources have been allocated to each project as per the approved Project Initiation Documents.
6.4 HR	The resources have been allocated to progress the CHORD Programme.
6.5 EQUALITIES	There are no equal opportunities implications.
6.6 RISK	Any future risk will be addressed as soon as a decision is made as to the utilisation of the remaining funds.